COMPLETION REPORT

1	Name of the Work	Desilting and Re-setting of drain and Re-asphlting of roads at Chikkasandra Area in ward no.12 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	CE/DZ/TS/49/2021-22 Dated: 14.01.2022
3	Head of Account which is chargeable	(Job Code 012-18-000018) P0190
4	Instrument Order No. and date	EE/DD/WO/05/2022-23 dated: 09.05.2022
5	Name of Contractor	Sri Chikkaboregowda Karigowda (CKG Construction Private Limited)
6	Work started	09.05.2022
7	Work Completion	30/6/22
8	Time Stipulated for Completion of Work	Intime .
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No.4912/21-22 Page No. 491115-118
11	Check Measurement of the Asst	15/5/22 to 30/6/22
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	S.N. Krishnamurthy, AE
	b) Asst. Executive Engineer	Janardhan, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 100.00 Lakhs	Rs. 1,07,67,248.00	₹67248:00	-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.12

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

30/06/2022
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು